

Utility Interruption Schedule
2010

Date	System	Building	Lead Entity	Description	Duration
Sat-Sun 1/09/2010- 1/10/2010	Electric	9022-Sub#7, #7A, #29	GEMS	GEMS to PM and clean all the 13.8 kv switches. CH2M Hill (Sub 29) and Fluor (Sub 7 & 7A) to PM the secondary switches & Transformers in their respective client areas. No Power to building 9022.	0600-1800 12 hours days
Sat 1/23	Electric	9024- Subs. 34	GEMS	Affects substation #34 in building 9024. GEMS to PM and clean all the 13.8 kv switches. Fluor to PM the secondary switches & Transformer. No power to building 9024.	0600-2200 16 hours
Sat 2/06	Deionized Water	9030, 32, 42 & 62	GEMS	Check piping, valves etc. No deionized water to process users and humidifiers.	0600-1600 10hours
Sat 2/06	Low Temp Chilled Water	9020, 24, 30	GEMS	Check piping, valves etc. No low-temp chilled water available to process users and dehumidifiers.	Sat 0600-1600
Sat - Sun, 5/22-5/23	Electric	9062 - Sub 16 & Sub 42	GEMS	Affects all substations in building 9062. GEMS to PM and clean all the 13.8 kv switches. Fluor to PM the secondary switches & transformers. No power to building 9062.	Sat 0600-through Sun 1800 36 hours
Sat 5/22	Non-Potable Water	All	GEMS	Independent isolation of pumps, tanks etc. No water to urinals, water closets, and irrigation. Fire system unaffected.	0000-0600 6 hours
Sat 5/22	Domestic Cold Water	All	GEMS	Valves, backflow preventers. Individual buildings affected, loss of domestic cold water to drinking fountains, lavatories, and showers.	0000-0600 6 hours
Sat 6/19	Heating Hot Water	All	GEMS	Work on spine valves and building isolation valves. No heating hot water for climate control applications	0600-2000 14 hours
Sat 6/26	Compressed Air	All	GEMS	Individual buildings will be checked for leaks. Leaks will be isolated to the area needing repair.	0600-1800 12 hours
Sat 7/24	Steam	9052	GEMS	Work on spine valves, building isolation valves, and traps. No steam to process users and dehumidification reheat applications.	0600-2000 14 hours